

Village of Swanton

2019

Summary of actions to implement the Long-Term Control Plan

Project 10 is scheduled to begin in late March 2020. The project is planned to be operational by August 1, 2020. This project includes Brookside Drive from Hallett Avenue to Crestwood Avenue and the eastern half of both Parkside & Woodside Drives. Church Street from Crestwood Avenue to Hallett Avenue was included in Project 7.

Project 7 construction began August 2018 with substantial completion October 18, 2018. The last payment request was submitted in December 2018. This project involved E. Garfield Avenue from Harrison Street to Hallett Avenue, Harrison Avenue, Lawrence Avenue & Church Street from Crestwood Avenue to Hallett Avenue.

Project 6 Clark Street separation of sewers. The project is completed & is fully operational as of December 31, 2016. This project involved the separation of combined sewers on Clark Street from Chestnut Street to East Garfield; Pennsylvania Avenue from East St. Clair to East Garfield; Franklin Avenue from Chestnut to East Garfield; Bassett Avenue from South Main to Clark and Chestnut Street from the Village Hall to South Main Street.

Project 2, Phase 2 is complete. Phase 2 included: Install outfall to Ai Creek from Fulton Street; separate combined sewers on Fulton Street to Brookside Drive; N. Woodland Avenue from Fulton Street to Brookside Drive; Lincoln Street north from Fulton to Peter Street; and Main Street from Fulton Street to North of Peter Street.

Project 2, Phase 3 is complete. Phase 3 included separating combined sewers at: Woodland Avenue from Fulton Street to Church Street; Lincoln Avenue from Fulton Street to Church Street; Main Street from Fulton Street to Church Street; Church Street from Main Street to Crestwood Drive; the west parts of Woodside Drive and Parkside Drive and part of Crestwood Drive between those two streets.